



Border to Bayshore Bikeway


CalBike Summit
Madai Parra, SANDAG Project Manager
April 18, 2024

Active Transportation Program




Border to Bayshore Bikeway



- 6.7-mile urban bikeway
- Connects San Ysidro Port of Entry to the Bayshore Bikeway
- Provides access to many destinations in between cities of San Diego and Imperial Beach
- \$10.2M ATP Grant



Project Schedule



Community Input



Groundbreaking Ceremony May 2023



East/West Park Ave.: NTC and Curb Extension




Bus Island and Two-Way Cycle Track




Beyer Blvd, I-905 & Iris Ave:


Protected Intersection



Grove Ave & Green Bay St: Neighborhood Traffic Circle



Grove Ave. & 17th Street: Curb Extensions



Beyer Blvd: Landscaping Improvements



Construction Activity on Beyer Boulevard between Dairy Mart Road and Smythe Avenue

- **Raised Median Construction:**
 - Crews worked on forming and pouring asphalt for the raised median and gutters
 - Ongoing bike path grading by crews, including concrete placement for curb and gutter segments within the median
- **Street Demolition and Curb Work:**
 - Street demolition with curb grading
 - Curb forming and pouring
- **Bikeway Surface Preparation:**
 - Installed underground electrical wiring for future lighting and traffic signals
 - Slot prep on the medians
 - Grid and overlay work



Construction Activity on Iris Avenue and 30th Street

- **Bikeway Surface Preparation:**
 - Street saw cutting for planned modifications
 - Street demolition to clear existing structures
 - Crews continue to set and pour concrete forms to establish the foundation for the median curb and gutter
 - Striping for the new temporary lane was successfully completed
- **Slot and Median Upgrades:**
 - Slot preparation with ongoing work
 - Median grading for improved buffer areas



Construction Activity on Hall Avenue

- **Demolition Work:**

- Demolition of the existing sidewalk was completed in preparation for concrete pouring
- Crews began compacting concrete beneath the curb and gutter, establishing a solid foundation for the roadway

- **Curb Extension Work:**

- Completed demolition of existing sidewalk and initiated concrete placement and compaction beneath the curb and gutter to establish the roadway foundation.
- crews will construct the roadway median to separate people biking from cars. Crews will also grade the area and install colored concrete.



Stay Updated on the Border to Bayshore Bikeway

Sign up for construction email updates at SANDAG.org/subscribe



Explore our website

KeepSanDiegoMoving.com/BordertoBayshore
www.sandag.org/regionalplanupdates



Follow us on social media:

@SANDAGregion @SANDAG



Email: GObyBIKE@sandag.org



SANDAG